

## Work plan for Anarjoy Solar powered system, Dehrawud District, Uruzgan Province

S/N	Themes						First Month				Second Month				Third Month				fourth Month			
No	List of Activities	Skilled labor	unskilled Labor	Unit	Qty	Work days	Week-1	Week-2	Week-3	Week-4	Week-5	Week-6	Week-7	Week-8	Week-9	Week-10	Week-11	Week-12	Week-13	Week-14	Week-15	Week-16
1	Mobilization of Materials to Site	1	2	LS	1	5																
2	Drilling, of well and pump test	1	2	Job	1	25																
3	Supply and installation of solar pump system	1	2	Job	1	35																
4	Construction of boundary wall for solar panels	2	4	Job	1	25																
5	Construction of 24 Stand tape	3	6	Job	1	30																
6	Excavation for transation and distribution pipe	6	15	Job	1	40																
7	Construction of 30 m3 RCC Ground Water Reservoir	3	9	Job	1	40																
8	Laying of the pipe from water reservoir to Stp	3	12	Job	1	35																
9	Back filling of trench and other filling	3	12	Job	1	30																
10	Site Clearance and Hand over	2	4	Job	1	15																

پلان کاري درمذت چهار ماه که توسط تعداد مجموعی کارگران غیرماهر 2210 نفر و تعداد مجموعی کارگران ماهر 790 نفر تطبیق گردد. که در مجموع 3000 روز کاری برای مردم ایجاد میگردد.