

UNICEF

C.S

SHEET No

M-1/2

SCALE

AS SHOWN

DATE

DEC . 2024

TITLE :

Room Finish Schedule

DRAWING BY

Haroon Kbpalwak

CHECKED BY

Mohammadullah , Sefatullah Halim

APPROVED BY

Funmi Chinenye Adiat

PROJECT EMPLOYER

UNITED NATIONS CHILDREN'S FUND

construction section

Renovation of Andeshmandan Primary School

All dimension are in cm

.\1.png

ROOM FINISH SCHEDULE														
FLOOR	ROOM NUMBER	ROOM NAME	WALL			EXTERIOR PAINTING 380 SQM	FLOOR	CELING			WINDOWS AND DOORS			ROOF
FIRST FLOOR	1	CLASS			PLASTER 28 SQM		TERRAZZO TILE 23 SQM				NEED TO GLAZE	NEED TO PAINTING	TWO LOCK REPLACEMENT	5CM PCC NEED FOR THE WHOLE BUILDING ROOF 2. NEED FOR TWO LAYER ISOGAM 3. The downspouts are damaged NEED PCC 19 CM AND ISOGAM 380 SQM
	2	CLASS					TERRAZZO TILE 35 SQM				NEED TO GLAZE	NEED TO PAINTING	TWO LOCK REPLACEMENT	
	3	CLASS					TERRAZZO TILE 35 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	4	CLASS					TERRAZZO TILE 10 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	5	OFFICE			PLASTER 20 SQM		TERRAZZO TILE 35 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	6	CLASS				INTERIOR PAINTING 760 SQM	TERRAZZO TILE 35 SQM		PLASTER 20 SQM			NEED TO PAINTING	TWO LOCK REPLACEMENT	
	7	CLASS			PLASTER 5 SQM		TERRAZZO TILE 20 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	8	CLASS					TERRAZZO TILE 35 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	9	CLASS					TERRAZZO TILE 35 SQM					NEED TO PAINTING	TWO LOCK REPLACEMENT	
	10	CORRIDOR					TERRAZZO TILE 137 SQM					NEED TO PAINTING	FOUR LOCK REPLACEMENT	